


Park Plumbing
 15556 S. 70th Ct.
 Orland Park, IL 60462
 (708) 429-2811
 Fax (708) 429-2854



Date	Invoice
7/6/2012	12-0290


Bill To
Village of Orland Park 14700 Ravinia Avenue Orland Park, Illinois 60462 ATTN: Accounts Payable

INVOICE

Job Address
FLC Pre-School 14650 Ravinia Drive Orland Park

Description	Amount
<u>P.O. #12-00155 FLC</u>	
<ul style="list-style-type: none"> <u>Tuesday, May 15, 2012</u> Meeting with Frank Steck, determine scope of work <div>Tim S. 2 Hours \$176.00</div> <u>Wednesday, May 16, 2012</u> Delivered equipment to job site, make out material list, start rough in <div>Bill A. 4 Hours Bill T. 4 Hours \$701.20</div> <u>Thursday, May 17, 2012</u> Installed PVC pipe from main stack, tie in 4" no hub wye <div>Bill A. 8 Hours Bill T. 8 Hours \$1,402.40</div> <u>Tuesday, May 22, 2012</u> Installed PVC pipe and hangers from waste line in lower level main locker room <div>Bill A. 4 Hours Bill T. 4 Hours \$701.20</div> <u>Thursday, May 24, 2012</u> Installed PVC waste line in ceiling of men's locker room, lower level <div>Bill A. 8 Hours Bill T. 8 Hours \$1,402.40</div> 	

Park Plumbing
 15556 S. 70th Ct.
 Orland Park, IL 60462
 (708) 429-2811
 Fax (708) 429-2854



Date	Invoice
7/6/2012	12-0290

Bill To
Village of Orland Park 14700 Ravinia Avenue Orland Park, Illinois 60462 ATTN: Accounts Payable

INVOICE

Job Address
FLC Pre-School 14650 Ravinia Drive Orland Park

Description	Amount
<ul style="list-style-type: none"> <u>Friday, May 25, 2012</u> Installed PVC waste line in ceiling of women's locker room, lower level Bill A. 8 Hours Bill T. 8 Hours 	\$1,402.40
<ul style="list-style-type: none"> <u>Tuesday, May 29, 2012</u> Installed vent piping for a single restroom on first floor including Art Sink, remove existing drain line Bill A. 8 Hours Bill T. 8 Hours 	\$1,402.40
<ul style="list-style-type: none"> <u>Thursday, May 31, 2012</u> Installed waste and vent piping on "back to back" restrooms on first floor Bill A. 4 Hours Bill T. 4 Hours 	\$701.20
<ul style="list-style-type: none"> <u>Monday, June 4, 2012</u> Installed hot and cold water pipe on "back to back" restrooms on first floor Bill A. 4 Hours Bill T. 4 Hours 	\$701.20
<ul style="list-style-type: none"> <u>Tuesday, June 5, 2012</u> Installed hot and cold water complete in single restroom on first floor Bill A. 8 Hours Bill T. 8 Hours 	\$1,402.40
<ul style="list-style-type: none"> <u>Friday, June 8, 2012</u> Demo existing drain lines to old sinks on first floor, remove abandon drain lines in ceiling of basement Bill A. 8 Hours 	\$701.20

Park Plumbing
 15556 S. 70th Ct.
 Orland Park, IL 60462
 (708) 429-2811
 Fax (708) 429-2854



Date	Invoice
7/6/2012	12-0290

Bill To
Village of Orland Park 14700 Ravinia Avenue Orland Park, Illinois 60462 ATTN: Accounts Payable

INVOICE

Job Address
FLC Pre-School 14650 Ravinia Drive Orland Park

Description	Amount
TOTAL FROM PAGE 1	\$4,383.20
TOTAL FROM PAGE 2	\$6,310.80
<ul style="list-style-type: none"> <u>Monday, June 11, 2012</u> Installed hot and cold water piping in ceiling of basement <div>Bill A. 8 Hours \$701.20</div> <u>Wednesday, June 13, 2012</u> Completed hot and cold water piping in lower level, drained down system in building, installed shut off valves for "back to back" restrooms, re-adjust heights on all lavatories (per Village Architect), coordinate shut down with Rick, scheduled inspections with Village of Orland Park Building Department <div>Bill A. 8 Hours</div> <div>Bill T. 8 Hours \$1,402.40</div> <u>Thursday, June 14, 2012</u> Drained down building, installed isolation valves on single restroom, new Art Sink, which also controls existing mop basin, flushed lines and tested out <div>Bill A. 8 Hours</div> <div>Bill T. 8 Hours \$1,402.40</div> 	
Total	\$14,200.00