

June 30, 2020

Village of Orland Park 14700 Ravinia Ave Orland Park, IL 60462

Proposal

Mr. Bill Balling,

To furnish labor and material to install foundations for two precast restrooms per Studio GC plans dated 6-29-20 with the following.

Foundation footing is 24" wide x 12" thick with horizontal reinforcing bar and dowels 3000 psi concrete

Foundation wall is 12" wide x 42" tall with horizontal reinforcing bar. Setting plates installed (provided by others). 3000 psi concrete

4" Apron slab will have 6"x6"no10 reinforcing wire with five 16" piers. 4000 psi concrete

Total cost is \$36,000.00 or \$18,000.00 each

To furnish labor, material, and equipment to excavate for two precast restrooms per the following.

Strip and trench the foundation wall

Backfill interior with stone

Auger 16" piers

Backfill apron with stone

Backfill exterior sidewalls and rear of building with soil

Spoils left on site

Total cost is \$6,000.00 or \$3,000.00 each added to the foundation cost above

Exclusions: Surveying, Precast setting plates, Building Layout Bonds, Permits, Landscaping, Site plumbing.

We trust that this proposal will meet your needs if you have any questions please call.

Sincerely

Tim Campbell Vice President