

Change Order Request Form: **Change Order #01**

Date: April 2, 2025
Change Order #: 01
Contract Date: November 5, 2024
Project: John Humphrey Sports Complex

To: Village of Orland Park
Attn: Brian Fei

The contract is changed as follows:

- See page 2 for a detail of each hole and what resulted in drilling.

Original Contract Sum:	\$1,245,200.00
Net Change by Previous Change Orders:	\$0.00
Contract Price Prior to This Change Order:	\$1,245,200.00
Change Order Amount:	\$28,000.00
New Contract Sum Including This Change Order:	<u>\$1,273,200.00</u>

Project is being purchased through the following cooperative purchasing agreement:

Sourcewell (contract number 041123-MSL)

Village of Orland Park

Signed: _____

Brian Fei
15655 S Ravinia Ave
Orland Park, IL 60462
708/403-6350

Musco Sports Lighting, LLC

Signed: _____

Amanda McGraw
P.O. Box 808
100 1st Ave West
Oskaloosa, IA 52577
641/660-2778



Change Order Request Form: **Change Order #01**

Pole	Burial Depth	Result
A1	10 ft	Drilled to depth - Filled with water
A2	10 ft	Auger refusal at 9 ft. - Filled with water
A3	14 ft	Auger refusal at 6 ft. Filled with water
A4	12 ft	Drilled to depth - Filled with water
A5	14 ft	Auger refusal at 9 ft. Filled with water
A6	10 ft	Auger refusal at 2 ft.
A7	10 ft	Drilled to depth - Filled with water
A8	10 ft	Drilled to depth, Hit sprinkler pipe and wire, filled with water
B1	12 ft	Auger refusal at 8 ft. Filled with water
B2	14 ft	Sand and water at 9 ft. Filled with water Asphalt and concrete at 12'
B3	16 ft	Auger refusal at 8 ft. Filled with water
B4	12 ft	Drilled to depth - Filled with water. Hit sprinkler pipe
B5	16 ft	Auger refusal at 2 ft.
B6	12 ft	Auger refusal at 9 ft. Filled with water
B7	12 ft	Drilled to depth - Filled with water
B8	12 ft	Drilled to depth - Filled with water
C1	10 ft	Drilled to depth - Filled with water
C2	12 ft	Drilled to depth - Filled with water Concrete and asphalt between 10-12'
	12 ft	Auger refusal at 7 ft. Filled with water Concrete and asphalt between 10-12'
C3		12'
C4	12 ft	Drilled to depth - Filled with water Concrete and asphalt between 10-12'
C5	12 ft	Caved in at 2 ft. Lots of water Concrete and asphalt between 10-12'
C6	12 ft.	Drilled to depth - Filled with water Concrete and asphalt between 10-12'

