

EXHIBIT A

Change Order #1: Soil Removal

Due to immediate requirements associated with the pending crane installation and the staging onsite of the precast panels, it is critical to remove a portion of the existing soil (2,800CY, or 267 truckloads). This work is currently assigned to Leopardo as part of their forthcoming roadway and parking lot work (the contract is still under review), but timing is of the essence and it is critical to create more space on the job site immediately. The total cost of this Change Order is \$118,157, which will ultimately be deducted from the Leopardo contract. It is estimated that approximately 5,000CY of soil will still need to be removed at a later date, with the obligation to manage this activity remaining with Leopardo under the terms of their contract.

EXHIBIT B

Change Order #2: Commercial Space Utilities

Following the award of the contract to Walsh, the village finalized the right-of-way design for the areas immediately abutting the parking deck structure. With this formal information in hand, the Village was able to design the sanitary and water connections from the public system to the tucked-in commercial shell space on the north side of the facility. These utilities are sized to accommodate a restaurant use and an independent fire suppression system. Walsh can thus modify the foundations to accommodate these connections and physically bring these utilities into the commercial space, where they will be stubbed for future connection. The total cost of this Change Order is \$21,903, the value of which will be factored into any deal terms between the village and a future tenant.

EXHIBIT C

Change Order #3: Fire Hydrant Relocation

An existing fire hydrant on Ravinia Avenue near 143rd Street was designed out and physically removed during the site prep phase due to space constraints and the high risk of damage during excavation activities. The intent was not to reinstall the element. Following the construction of the western foundation of the parking deck structure, it was determined that the remaining space in that area could accommodate the fire hydrant. The total cost of this Change Order is \$24,965 and the reinstallation of the fire hydrant in generally the same area will preserve the previous coverage conditions.